

Renovation 2021-2023

Erie County Technical School
HRLC Architects, LLC
Perry Construction

This report contains an updated progress on the Erie County Technical School Improvements.
December 19, 2021 thru January 24, 2022.

Significant Developments:

1. Administration office areas have been demo.
2. High School offices have been relocated to room #40.
3. Nurse's office has been relocated to temporary office in the loading dock area.
4. Construction on the south addition footers and piers continue when weather permits.
5. Block walls on N addition are going up when weather permits.
6. 6 Conex storage boxes arrived and placed west side of rear parking lot for lab equipment storage.
7. Early Childhood theory and lab have moved to Electronics lab.
8. New classrooms for Art/Design and Graphics are being built in Skill Center to make room for demo of their section of the building for new addition.
9. Electrical and plumbing upgrades are well underway in the mechanical room.
10. Temporary Main Entrance for the building is being relocated to the rear of the building.

Workers on site: Perry Construction, Wilkinson Excavating, Danylko Excavating, Scobel, Spaeder, D&G, Church & Murdock.

Work in progress:

1. Personnel packing up areas to make way for renovations.
2. Moving Early Childhood.
3. Moving IT Office
4. Footers for South addition.
5. Demo HS Office Area.
6. Cut floor in mechanical room in preparation for new sanitary lines.
7. Electrical service underground rough-in Boiler Room

Work planned for next period:

1. New electrical service conduits underground out of Boiler Room to transformers weather permitting.
2. Demo of HS Office area.
3. Placement of electrical conduit throughout the building.
4. Excavating continues for new footers.

5. Move Art/Design when new location is complete.
6. Demo Early Childhood Lab.

Comments:

1. 20" plus of snow and Temperatures below 32* slowed outside construction work for the weeks of the 17th and 24th.

Copies:

1. ECTS
2. HRLC
3. Estok Properties