

Project Status Through 12.18.23												
Prime Contractor	Total Contract/including CO	Retainage	Bond/Mobilization/Salaries	Percentage BMS	Completed Work	Percentage CW	Stored Material	Percentage SM	Completed Plus Storage	Overall Total Percent	Total Paid to date	Total Percent Paid
Perry Construction Group	\$16,023,476	\$393,224	\$191,633	1%	\$15,537,314	97%	\$0	0%	\$15,728,947	98%	\$15,335,723	96%
Church and Murdock	\$5,278,740	\$257,199	\$300,579	6%	\$4,848,012	92%	\$0	0%	\$5,148,591	98%	\$4,891,392	93%
D&G Mechanical	\$6,291,467	\$156,791	\$81,000	1%	\$6,190,620	98%	\$0	0%	\$6,271,620	100%	\$6,114,829	97%
Scobell Plumbing	\$2,719,000	\$134,308	\$99,000	4%	\$2,587,150	95%	\$0	0%	\$2,686,150	99%	\$2,551,843	94%
Totals	\$30,312,683	\$941,521	\$672,212	2%	\$29,163,096	96.21%	\$0	0%	\$29,835,308	98%	\$28,893,787	95.32%

Change Order Summary Perry

CO #	Date	Pay App	Additions	Cost	Projected additions	Deductions	Cost
1	2/28/2022	5	Temp Moves /Materials	\$38,756			
1	2/28/2022	5	Temp Moves /Materials	\$15,224			
1	2/28/2022	5	Extend existing Foundation	\$11,124			
1	2/28/2022	5	Pier Modification/Fiber Optic	\$1,302			
2	4/30/2022	7	Add 106 lockers & combination locks	\$46,572		Thin briq install at metal bldg/install z-furring & new metal over existing panels	16,916
2	4/30/2022	7	Column relocations/size increase of 2 col.	\$1,575		Retaining wall/provide a 2-sided prog. Sign in lieu of single sided	22,813
2	4/30/2022	7	The machine tool & die lab/remove 2'x2' cath basin & pipe under large south addition	\$5,953		Hoist & trolley pd, sd, credit to eliminate - no longer needed	5,142
3	5/31/2022	8	Move furniture with owner	\$2,166			
3	5/31/2022	8	F&I LF of 2 line railing at loading dock	\$4,966		Eliminate perimeter fence & drive gates, provide added fence, planters, paver work around playground	107,309
3	5/31/2022	8	Additional openings required by mechanical contractor	\$9,891			
3	5/31/2022	8	Added restroom and additional walls	\$47,084			
3	5/31/2022	8	Top off & sound insulate wall type #1	\$13,136			
3	5/31/2022	8	Switch to interface carpet tile	\$3,086			
3	5/31/2022	8	Provide soffits over lockers in corridors B116, B132, & C151	\$14,116			
4	5/31/2022	8	No cost add 224 days new SC 08/31/2023	\$0			
5	7/31/2022	10	Provide 3 coats of fireguard x2 95 to wood framing & decking	\$63,228		Credit to utilize Penndot 2 in lieu of 2A crushed limestone under all ext. site paving & concrete	65,000
6	7/31/2022	10	Remove 2 walls in RMS rooms B161 & B162 on Saturday	\$3,743			
6	7/31/2022	10	Provide urethane cement to cooler & freezer floors	\$5,162			
6	7/31/2022	10	F&I casework and associated chase wall for sports med	\$4,858			
6	7/31/2022	10	Provide primed painted aluminum panels within 14 openings in HM FRMS containing asbestos	\$4,698			
6	7/31/2022	10	Prep & refinish lockers interior per spec	\$4,765			
6	7/31/2022	10	Extra work move owner personal items & remove wood structures in theory room	\$8,949			
6	7/31/2022	10	Extra work to modify pier at main entrance per struc. Engin.	\$4,761			
6	7/31/2022	10	And place concrete in added pier	\$9,530			
7	7/31/2022	10				Deduct correction from c/o #3 (switch to interface carpet tile)	3,086
8	8/31/2022	11				Cor 02 VE credit to revise canopy beams and posts	10,000
8	8/31/2022	11				Cor 32 Rev 1 credit chage in scope of work to utilize existing dryer insulation as base layer on all exist. Roof sec and F&I storm defend doors at openings	4,128
8	8/31/2022	11	Cor35 F&I 95 lf of new sidewalk & assoc. lawn remediation	\$10,871		REMOVED IN AP 12	10,871

Change Order Summary Perry							
CO #	Date	Pay App	Additions	Cost	Projected additions	Deductions	Cost
8	8/31/2022	11	Cor36 remove & patch additional concrete in the health suite and auto body suite per ECTS request	\$8,449			
8	8/31/2022	11				Cor37 eliminate thin brick above roof line on the culinary & install metal panels	600
9	10/31/2022	13	Provide metal panning on both sides of firewall per BIU	\$85,773			
10	11/30/2022	14	Cor38 Demo wood struc. Above precision & auto tech labs	\$15,157			
10	11/30/2022	14	Cor39 Extra work July 28, 2022 - Aug 28, 2022	\$12,480			
10	11/30/2022	14	Cor40 Extra work	\$8,689			
10	11/30/2022	14	Cor41 L&M rev. mix design to allow mech.cont.set chillers	\$1,018			
10	11/30/2022	14	Cor42 Install act-4 in room d100/credit painting of ceiling	\$7,331			
10	11/30/2022	14	Cor43 Demo & infill existing duct portals & electrical chases in the auto tech floor	\$8,693			
11	12/31/2022	15	Cor45 extended metal framing to walls & insulate w/r-13 insul	\$7,646			
11	12/31/2022	15	Cor46 F&I drywall column enclosures in front lobby	\$3,698			
11	12/31/2022	15	Cor47 F&I added counter and mirror in professional skills	\$1,052			
11	12/31/2022	15	Cor49 F&I added display case to match existing	\$4,502			
11	12/31/2022	15	Cor50 Rev. 1 additional concrete replacement & 2A over weed barrier	\$16,214			
11	12/31/2022	15	Cor51 F&I (1) roof ladder from the mechanical mezzanine to early childhood roof	\$6,989		Cor51 credit from CO 011 roof ladder from mechanical mezzanine to early child roof	6,989
12	1/26/2023	19	Cor53 add 12 single button remotes to sectional doors, liftmaster receiver & single button to D11B, AUR & IT area, 2 single button remotes to security screens	\$1,260			
12	1/27/2023	19	Cor54 move millwork in room C100	\$623			
12	3/10/2023	19	Cor57 F&I drop ceiling w/hold down clips in vestibule B100	\$1,715			
12	3/13/2023	19	Cor58 F&I SS caps at culinary partial walls & infill gaps in hoods due to structural columns	\$7,670			
12	3/21/2023	19	Cor59 clean out loading dock of all the school material	\$783			
12	4/5/2023	19	Cor62 provide way finding striping down corridor C151 & B132	\$1,245		Cor61 delete mezzanine sealer & install epoxy in culinary C144	4,311
12	4/18/2023	19	Cor52 rev. 1 provide furring wall at culinary C44, F&I FRP on all knee walls & perimeter not included	\$18,643		Change in scope rev C103	178,419

Change Order Summary Perry							
CO #	Date	Pay App	Additions	Cost	Projected additions	Deductions	Cost
12	4/21/2023	19	Cor55 Rev. 1 remove & replace all existing drywall & stud work to allow plumbing & tile install	\$18,689			
13	7/31/2023	22	Cor65 add security film to doors A109D, A109G, B120B, & D100C	\$847			
13	7/31/2023	22	Cor66 add access door to boiler room	\$3,530			
13	7/31/2023	22	Cor64 remove owner items from the facility maintenance room	\$1,068			
13	7/31/2023	22	Cor67 add rain guards to front entrance steel beams	\$803			
13	7/31/2023	22	Cor68 add stainless steel shroud to protect water lines in culinary	\$1,387			
13	7/31/2023	22	Cor69 F&I painted mezzanine guardrail at door A133	\$1,111			
13	7/31/2023	22	Cor70 convert door 109H from STD headroom stracks to INC. 48" of highlift racks and opener	\$3,675			
13	7/31/2023	22	Cor72 F&I additional framing, handle recesses, & leaf hold open hardware at TSR shutter	\$8,183			
13	7/31/2023	22	Cor73 F&I (4) 1" clear anodized panels, (2) at frame W11, (1) at frame W12, & (1) at frame W10	\$1,588			
13	7/31/2023	22	Cor74 load & haul cut material fom front lot to rear lot & F&I additional a gravel fo back lot	\$28,017			
13	7/31/2023	22	Cor75 additional undercut and subbae for front lot	\$32,047			
14	9/30/2023	24	Cor77 demo/install of deteriorated welding booth on north wall of welding lab	\$4,926			
14	9/30/2023	24	cor78 F&I 2A gravel for ph 2 asphalt area	\$43,817			
14	9/30/2023	24	To delete furnishing and installing Bollard logos			Cor79 delete to F&I 11 bollard top logos on front entrance	2,569
15	10/31/2023	25				Cor81 Column enclosures included in cor36 no longer desired	3,698
15	10/31/2023	25				Cor82 Delete the decorative sign steel at front monument sign	2,473
15	10/31/2023	25				Cor83 Contributing 50% of construction clean provided by service master	5,540
15	10/31/2023	25	Cor85 F&I (21) room identification signs	\$2,052			
15	10/31/2023	25	Cor86 Relocate the cincinnati press brake in metal fab room	\$1,672			
15	10/31/2023	25	Cor87 F&I new track w/36" of high lift to allow boiler room door	\$2,749			
15	10/31/2023	25	Cor88 Contruction of additional walls w/backing for LGI room	\$4,380			
15	10/31/2023	25	Cor90 Cost to remove combustibile material in old culinary area	\$8,653			
			Cor56 cost to provide front entrance hardware		\$9,638		
			Cor60 Demolish and install new metal roof		\$22,908		
			Cor89 Cost for metal stud framing		\$13,899		
			Cor91 To complete them infill of concrete		\$2,220		
			Cor92 Provide firewalls in mezzanine		\$19,894		

Change Order Summary Perry							
CO #	Date	Pay App	Additions	Cost	Projected additions	Deductions	Cost
			Cor93 Provide additional door closers		\$3,445		
			Cor94 To remove wall panels on LGI		-\$3,703		
			Cor95 To add angle iron to the old Culinary		\$1,148		
			Cor96 To add steel for front entrance letters		\$4,928		
			Cor97 To furnish and install 28 escutcheons		\$4,569		
			Cor98 Installation of 43' of black fence		\$6,380		
			Cor100 Additional asphalt striping floor crosswalk		\$1,271		
			Cor101 To furnish and install 7 additional stop bars		\$1,096		
			Cor102 To furnish and install additional window		\$8,162		
Totals				\$724,340	\$95,855		449,864

Original Contract	15,749,000
Difference	274,476
New Contract	16,023,476

Change Order Summary Church and Murdock

CO #	Date	Pay App	Additions	Cost	Projected Additions	Deductions	Cost
1	01/04/22	4	Power study panel upgrade	\$5,090			
2	01/22/22	4	Temp Nurse Station	\$2,679			
3	02/22/22	4	Move PA line to temp HS Office	\$1,113			
4	02/22/22	4	Relocate Early Childhood class	\$2,309			
5	2/82022	5	Card Readers	\$3,572			
6	02/08/22	5	Temporary classrooms	\$7,079			
7	02/08/22	5	Temp office receptacle	\$345			
8	02/08/22	5	Refeed cosmo & art panels	\$4,167			
9	02/08/22	5	Temp for graphics lab	\$10,954			
10	09/30/22	11	Bus plugs to tap box	\$4,909			
11			Added circuits & upsized chillers	\$14,854		Added circuits & upsized chillers	14,854
11	09/30/22	11	Bathroom lighting changes	\$2,628			
12	09/30/22	11	Added second road sign	\$17,441			
13	10/31/22	12	Fire suppression flows & switches	\$13,646			
14	11/30/22	13	Wire switches fo exhaust fans in auto tech	\$1,254			
15	11/30/22	13	Refeed circuits for networking comp lab	\$917			
16	11/30/22	13	Power new computer lab outles	\$2,127			
17	11/30/22	13	Add equipmet crkts in precision	\$2,780			
18	11/30/22	13	Cosmetology outlets	\$1,036			
19	11/30/22	13	Dryers in health & life skills	\$1,618			
20	11/30/22	13	Relocate conduits in autobody	\$828			
21	11/30/22	13	Add 4 outlets in autobody theory	\$1,342			
22	11/30/22	13	Drill press feed	\$1,599			
23	11/30/22	13	Relocate hose reel power	\$430			
24	11/30/22	13	Cosmetology power clarification	\$6,410			

Change Order Summary Church and Murdock

CO #	Date	Pay App	Additions	Cost	Projected Additions	Deductions	Cost
25	02/28/23	16	Add lights to autobody	\$10,501			
26	11/30/22	13	Drinking fountain power in corridor c	\$763			
27	11/30/22	13	Mini fridge in student services	\$509			
28	11/30/22	13	Mini fridge in nurse's office	\$544			
29	11/30/22	13	Facility lounge dishwasher	\$916			
30	02/28/23	16	Add air filters in theory rooms	\$3,892			
31	01/31/23	15	Demo nurse station	\$180			
32	01/31/23	15	Run temp feed for AHU #11	\$587			
33	01/31/23	15	Relocate cnc machine & add receptable	\$3,004			
34	01/31/23	15	Add ceiling mount air filter	\$2,055			
35	02/28/23	16	Additional clocks	\$13,430			
36	02/28/23	16	Add volume controls	\$5,700			
37	02/28/23	16	Added Access Control	\$124,341			
38	02/28/23	16	Add power to 3 added ceiling unit heaters	\$962			
39	02/28/23	16	Add speaker to front vestibule	\$465			
40	04/30/23	18	Added lights to canopy & e-sign	\$7,814			
41	05/31/23	19	Power/data Andy's office	\$1,845			
42	05/31/23	19	Relocate Mike's office	\$3,127			
43	05/31/23	19	Children's restroom water heater power	\$1,107			
44	05/31/23	19	Rework childcare receptacle	\$240			
45	05/31/23	19	Four additional cord reels	\$1,908			
46	06/30/23	20	Additions to Metal fabrication	\$38,845			
47	07/31/23	21	Childcare theory air filter	\$453			
48	07/31/23	21	Office admin receptacles	\$3,671			
49	07/31/23	21	E-407 data drops	\$20,282			
50	07/31/23	21	Power for cell boosters	\$1,499			
51	07/31/23	21	Power for torit units	\$2,105			
52	07/31/23	21	Power for additional welders	\$4,827			
53	09/30/23	23	Added E-stops	\$15,360			
54	09/30/23	23	Large group instruction changes	\$3,021			
55	09/30/23	23	Credit for floor boxes			Credit for floor boxes	6,106
56	10/31/23	24	Metal Fab changes & additions	\$3,522			
57	10/31/23	24	Block saw power	\$1,147			

Change Order Summary Church and Murdock							
CO #	Date	Pay App	Additions	Cost	Projected Additions	Deductions	Cost
58	10/31/23	24	Add filters to theory rooms	\$1,920			
59	10/31/23	24	Maintenance equipment feed rework	\$2,471			
60	10/31/23	24	GRA changes	\$55,559			
Totals				\$449,700	\$0		\$ 20,960

Original Contract	\$4,850,000
Difference	\$428,740
New Contract	\$5,278,740

Change Order Summary Scobell

CO #	Date	Pay App	Additions	Cost	Projected additions	Deductions	Cost
2			Items 13 & 16	\$0.00	\$72,390.00		
3			Items 14, 17 and 19	\$0.00	\$32,495.00		\$0.00
4			Item 22	\$0.00	\$68,515.00		\$0.00
5			Items 23 & 24	\$0.00	\$6,285.00		\$0.00
6			Health room temporary changes	\$0.00	\$252.34		\$0.00
7			Move water lines in Health & Cosmetology	\$0.00	\$7,398.81		\$0.00
8			Area C move existing sanitary sewer	\$0.00	\$2,022.00		\$0.00
9			Remove mechanical room storage tank	\$0.00	\$611.79		\$0.00
10			Move daycare	\$0.00	\$3,634.08		\$0.00
11			Air piping in Precision machining	\$0.00	\$1,778.70		\$0.00
12			Ice makers & dishwashers	\$0.00	\$749.47		\$0.00
13			Extra sink in Precsion machining	\$0.00	\$833.47		\$0.00
14			Air piping in Facilities maintenance	\$0.00	\$768.00		\$0.00
Totals				\$0.00	\$197,733.66		\$ -

Original Contract	\$2,719,000.00
Difference	\$0.00
New Contract	\$2,719,000.00

Change Order Summary D&G

CO #	Date	Pay App	Additions	Cost	Projected Additions	Deductions	Cost
1	1/31/2023	14	Bulletin 1	\$8,322.00			
3	2/28/2023		Insul wrap done lab	\$2,145.00			\$0.00
			System for monitoring new freezer complete with materials	\$0.00	\$1,971.00		\$0.00
			Additional monitoring of freezer and cooler	\$0.00	\$2,168.00		\$0.00
			Steel round ceiling diffuser	\$0.00	\$4,090.00		\$0.00
			Install iron wall in Tornato shelter	\$0.00	\$12,120.00		\$0.00
			Additional roof mounted ducts	\$0.00	\$13,873.00		\$0.00
			Duct changes	\$0.00	\$2,943.00		\$0.00
			Assemble & install 10 welding booths	\$0.00	\$10,216.00		\$0.00
Totals				\$10,467.00	\$47,381.00		0.00

Original Contract	\$6,281,000.00
Difference	\$10,467.00
New Contract	\$6,291,467.00

Contingency						
	Original Contract	New Contract	C/O	TOTALS		Projected additional amount
Prime Contractor						
Perry Construction Group	\$15,749,000	\$16,023,476	\$274,476			\$95,855
Church and Murdock	\$4,850,000	\$5,278,740	\$428,740			\$0
D&G Mechanical	\$6,281,000	\$6,291,467	\$10,467			\$47,381
Scobell Plumbing	\$2,719,000	\$2,719,000	\$0			\$197,734
Prime Totals	\$29,599,000	\$30,312,683		\$713,683		
			Other Costs			
BUI			\$147,830			
Wagner Giblin Insurance			\$48,690			
HRLC Architects, LLC			\$2,251			
Estok Properties			\$135,616			
Mueller locksmith			\$155			
Wilkins Co			\$15,047			
Cernica Engineering Co			\$7,304			
A Smartsign Store			\$1,673			
Amazon			\$4,585			
PMF Rentals			\$19,503			\$3,780
Summit Township			\$247			
Hw Neiger Mill Inc.			\$240			
Knox McLaughlin			\$2,143			
RA Greig Equipment Co			\$35,208			\$6,300
Jemko			\$6,609			
Urban Engineers			\$1,150			
Clean Harbors Environment			\$5,269			
Microbac Laboratories			\$1,078			
Hunter Equipment			\$2,779			
Electrical & Mechanical			\$3,900			
Fagan Sanitary Supply			\$4,956			
Safety-Kleen Systems, Inc.			\$3,873			
Local Dumpster Rental			\$1,180			
U&S Services LLC			\$7,485			
Fort LeBoeuf School District			\$1,405			
Service Master			\$11,081			
Matheson Tri-Gas Inc			\$380			
Denis O'Brien			\$5,925			\$14,125
MSC			\$1,510			
Totals				\$479,070		\$365,175

Actual		
Total	\$1,192,753	60%
Contingency Fund	2,000,000	
Balance	807,247	40%

Projected		
Total	\$1,557,928	78%
Contingency Fund	2,000,000	
Balance	442,072	22%

Furniture and Equipment					
Lab/Department		Amount	Total	Projected additional amount	
Tech			\$647,511	\$195,164	
THM			\$17,782		
HEA			\$14,017		
COS			\$7,777		
AUT			\$51,971		
DDE			\$8,523		
FMT			\$9,839		
HSO			\$45,341		
CNT			\$141		
AUR			\$17,450		
MAINT			\$16,010		
IA's			\$7,598		
MTF			\$46,015		
ALL			\$86,467		
BSO/DIRECTOR			\$8,412		
CUA			\$457		
SUPPORT			\$1,509		
Total			\$986,821	\$195,164	

Actual		
Total	\$986,821	59%
F&E Fund	\$1,675,000	
Balance	\$688,179	41%

Projected		
Total	\$1,181,985	71%
F&E Fund	\$1,675,000	
Balance	\$493,015	29%