

2006-2007 MAINTENANCE PROJECTS

PROJECTS	START DATE	END DATE
Equipment move Tool & Die Lab	05/01/06	06/08/07
Equipment move Auto Tech upper lab	05/28/07	06/05/07
Paint walls Tool & Die Lab	06/06/07	06/08/07
Painting of floor Tool & Die Lab	06/11/07	06/15/07
Paint Drafting & Design and Art class rooms	06/11/07	06/29/07
Rewire lights in Drafting & Design	06/11/07	06/29/07
Install new electrical service in Elect Engineering	6/11/07	6/29/07
Pluming rework in Cosmo Lab	06/11/07	8/17/07
Re install Equipment in Tool & Die lab	06/25/07	07/27/07
Remove furniture in Student Services, room 35 and 36	07/02/07	07/03/07
Painting of floor upper Auto Tech Lab	07/02/07	07/13/07
Install new electrical service in server room	07/02/07	07/13/07
Remove under ground fuel tank at Skill Center	07/02/07	8/17/07
Install Johnson Control update to Metasys HVAC system	07/02/07	8/17/07
Recoat and repair parking lots	07/02/07	8/17/07
HVAC unit install Student Services and Auto Tech lower Theory	07/02/07	08/17/07
Carpet install in Student Services, room 35 and 36	07/02/07	08/17/07
Install new duct work in Admin Office	07/02/07	08/17/07
Install Simplex update to fire Alarm System at HS	07/02/07	08/17/07
Reinstall Equipment in Auto Tech Lab	8/6/07	8/17/07
Reinstall furniture in Student Services, room 35 and 36	8/6/07	8/17/07