

**ERIE COUNTY TECHNICAL SCHOOL
PROPOSED AGENDA ITEM**

DATE: August 21, 2012

SUBJECT: Building Painting Project—Schedule Extension Request

CATEGORY: Operations


INITIATED BY: Aldo Jackson

DESCRIPTION:

Due to weather conditions, Beals-McMahon Painting is requesting an extension of the contract to Monday, September 3, 2012 to complete the project. The request has been discussed with Chris Coughlin and campus administrators. Beals-McMahon understands the scope of the work while school is in session.


MOTION:

Motion to approve a schedule extension to September 3, 2012 for Beals-McMahon Painting to finish the painting project on the Erie County Technical School and Regional Skill Center buildings.



Beals-McMahon PAINTING

Painting & Decorating Contractor Since 1973



August 21, 2012

Dr. Aldo Jackson
Erie County Technical School
8500 Oliver Road
Erie, PA 16509

**Re: Erie County Technical School & Regional Skill Center
Exterior Painting Project**

Dear Dr. Aldo:

A follow-up to our meeting today, Tuesday, August 21, 2012, we are requesting a time extension. Requesting an extension through Monday, September 3, 2012 (weather permitting) for completion of Exterior Painting Project currently under contract.

As you are aware we began the project on July 9, 2012 & lost approximately ten (10) working days due to rain, humidity & high winds. The delay has put us behind on our completion date.

We continue towards completion working in a professional & safe working environment for both employees & students.

In closing I would like to thank you for your cooperation and consideration in this matter.

Very truly yours,

Richard A. McMahon
Beals-McMahon Painting

RAM/lp

Cc: Chris Coughlin, Architect – Hallgren, Restifo, Loop & Coughlin
Steve Sceiford, Facilities Manager – Erie County Technical School
Paul Fritz, Business Mgr. & Board Secretary – Erie County Technical School